

प्राप्त पंचायत राज प्रयोग

श्रीजगा सं०/१४ :- ०१/२०-२१

**Schedule XLV-Form No. 134**

श्रीजगा वि० :- पंचायत राज अन्तर्गत प्रयोग का निर्देश  
प्रमाणित :- १,३०,३३,३००/-

DIVISION

SUB-DIVISION

०१/२०२१-२२

**Measurement Book**

योजना का नाम - प्रकृषि विपरीत अन्तर्गत  
मैसोडा पंचायत में पंचायत सरकार भवन की  
निर्माण कार्य।

प्रकल्पित राशि :- 1,30,33,000 = 00

प्रशासनिक स्वीकृति की तिथि - 24-09-2020

जिला पंचायती क्षेत्र अधिकारी  
शिवहर  
31/9/20

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

प्रमाणित किया जाता है कि इस मापी पुस्त में  
कुल 100 (सौ) पन्ने हैं।

जिला पंचायती क्षेत्र अधिकारी  
शिवहर

Measurement Book

No. 01/2021-22

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

1<sup>st</sup> on A/c Running Bill

1

Name of Work-  
 Situation of Work-  
 Agency by which work is executed-  
 Date of Measurement-  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Construction of parichyat Samkar Bhawan at mebaudha parichyat in Piprot block.					
Estimated Cost Rs 13033000=09.					
Scheme no - 01/2021 - 2002					
D.O.M.V.					

① Surface dressing of the ground including removing vegetation as per - E/L  
 $1 \times 67.00 \times 55.00 = 3685.00 \text{ m}^2$   
 @ R 12.725/m<sup>2</sup>  
 Rs 46992=00/-

② Earth work in Excavation in foundations and trench as per - E/L  
 main block  
 $2 \times 0.855 \times 0.8 = 1.37 \text{ m}^2$   
 $1 \times 3.055 \times 0.8 = 2.44 \text{ m}^2$   
 $1 \times 1.650 \times 0.8 = 1.32 \text{ m}^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1	2.118	0.8		$= 1.69 \text{ m}^2$
	2	5.924	0.8		$= 9.48 \text{ m}^2$
	2	1.750	0.9		$= 2.80 \text{ m}^2$
	2	1.100	0.8		$= 1.76 \text{ m}^2$
	1	16.258	0.8		$= 13.01 \text{ m}^2$
	2	4.324	0.8		$= 6.92 \text{ m}^2$
	1	16.258	0.80		$= 13.01 \text{ m}^2$
	$f_1$ Total				$= 53.80 \text{ m}^2$
	$f_2$				
	6	4.730	1.00		$= 28.38 \text{ m}^2$
	2	8.485	1.00		$= 16.97 \text{ m}^2$
	2	0.700	1.00		$= 1.40 \text{ m}^2$
	2	2.145	1.00		$= 4.29 \text{ m}^2$
	2	1.285	1.00		$= 2.57 \text{ m}^2$
	2	2.655	1.00		$= 5.31 \text{ m}^2$
	$f_2$ total				$= 58.92 \text{ m}^2$
	$f_3$				
	1	18.258	1.20		$= 21.91 \text{ m}^2$
	2	4.730	1.20		$= 11.35 \text{ m}^2$
	3	3.855	1.20		$= 13.88 \text{ m}^2$
	2	11.785	1.20		$= 26.84 \text{ m}^2$
	2	0.60	1.20		$= 1.44 \text{ m}^2$
	$f_3$ total				$= 75.42 \text{ m}^2$
	$f_4$				
	1	28.468	1.350		$= 38.43 \text{ m}^2$
	2	6.180	1.350		$= 16.69 \text{ m}^2$
	4	1.650	1.350		$= 8.91 \text{ m}^2$
	$f_4$ total				$= 64.03 \text{ m}^2$
Total Area	$f_1 + f_2 + f_3 + f_4$				
					$= \Sigma 52.17 \text{ m}^2$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L	B. D.	
Quantity	252.17	1.20		
				$= 302.60 m^3$
	@ R. 360	$= 70/m^3$		R. 109198.00/-
② Supplying and filling				
in plinth with local				
sand as per - 1.15				
Quantity with item no-2 - R.				
	252.17	$\times 0.075$		$= 18.91 m^3$
in plinth				
main block				
	1	$\times 4.580 \times 2.75 \times 1.35$		$= 17.40 m^3$
	1	$\times 1.775 \times 4.445 \times 1.35$		$= 10.45 m^3$
	1	$\times 1.775 \times 14.355 \times 1.35$		$= 34.35 m^3$
	1	$\times 1.775 \times 14.160 \times 1.35$		$= 33.93 m^3$
	1	$\times 4.392 \times 4.880 \times 1.35$		$= 28.93 m^3$
	2	$\times 2.219 \times 2.325 \times 1.35$		$= 13.87 m^3$
	1	$\times 6.704 \times 4.880 \times 1.35$		$= 44.17 m^3$
	1	$\times 4.580 \times 5.880 \times 1.35$		$= 36.36 m^3$
	1	$\times 4.580 \times 2.895 \times 1.35$		$= 17.90 m^3$
	1	$\times 4.580 \times 5.880 \times 1.35$		$= 36.36 m^3$
	1	$\times 4.580 \times 2.895 \times 1.35$		$= 17.90 m^3$
	1	$\times 4.580 \times 2.750 \times 1.35$		$= 17.00 m^3$
	2	$\times 1.775 \times 1.88 \times 1.35$		$= 9.01 m^3$
	1	$\times 4.890 \times 4.880 \times 1.20$		$= 28.58 m^3$
	2	$\times 5.520 \times 1.90 \times 1.05$		$= 22.02 m^3$
	2	$\times 5.520 \times 2.30 \times 1.05$		$= 26.66 m^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$2 \times 4.140 \times 5.250 \times 1.05 = 45.64 \text{ m}^3$
					Net Qty = $488.04 \text{ m}^3$
					@ R. 281.90/m <sup>3</sup> R. 137335.00/-
(04) providing 100A one Brick flat Salling joint filled with Local Sand as per E/S main block footing Area wide item no-02 is $252.17 \text{ m}^2$ @ R. 285.20/m <sup>2</sup> R. 71919.00/-					
(05) Providing and laying in Position p.c.c (1:2:A) of Specified grade as per E/S foundation main Block Quantity wide item no-02 is $252.17 \times 0.075 = 18.91 \text{ m}^3$ @ R. 3953.40/m <sup>3</sup> R. 74759.24					
(06) providing centering and shuttering in foundation putting as per E/S main block foundation p.c.c					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
	2	250.126	0.075	$= 37.52 m^2$
R.C.C.				
	2	250.126	0.155	$= 77.54 m^2$
				$= 77.54 m^2$
				net area = $115.06 m^2$
				@ R. 203.00/m <sup>2</sup>
				R. 23357=00/-

07) filling available of excavated earth as per  
 E/S  
 Sov. of total earth work  
 $= 161.30 m^3 @ R. 115.50/m^3$   
 R. 17626=00/-

08) providing and laying R.C.C.  
 (1:1.25:3) up to plinth as per  
 E/S  
 main blocks.  
 foundation  
 $f_1 53.80 m^2 \times 0.15 = 8.07 m^3$   
 $f_2 58.92 m^2 \times 0.156 = 9.19 m^3$   
 $f_3 75.42 m^2 \times 0.186 = 14.03 m^3$   
 $f_4 64.03 m^2 \times 0.195 = 12.49 m^3$   
 $43.78 m^3$   
 Plinth band  
 $2 \times 250.126 \times 0.25 \times 0.075$   
 $= 9.38 m^3$   
 $\Rightarrow 53.16 m^3$

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				$\rightarrow 53.16 m^3$
				@ R 4630 = 90/m <sup>3</sup>
				R 246179 = 00/-
(9) R.C.C. work in Column and Slitches as per - E/15 main block				
				6 L Nos x 0.250 x 0.312 x 2.25
				= 10.71 m <sup>3</sup>
				8 Nos x 0.30 x 0.450 x 2.25
				= 2.43 m <sup>3</sup>
				R 13.14 m <sup>3</sup>
				@ R 555 = 90/m <sup>3</sup>
				R 72995 = 00/-

(10) Brick work with bricks 1st class designation (1:6) as per - E/15 main block				
				Total length of wall = 250.126 m
				$250.126 \times 0.25 \times 2.25 = 140.70 m^3$
				@ R 4899 = 20/m <sup>3</sup> R 682282 = 00/-

(ii) providing centering and shuttering in band as per - E/15 main block				
				$2 \times (2 \times 250.126 \times 0.075) = 75.04 m^2$
				@ R 362 = 90/m <sup>2</sup>
				R 27232 = 00/-

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) R/c ceiling and Slutting for stiffening as per EIT main block upto P.L.					
S <sub>1</sub>	61	(9.25 + 0.312)		2.25	= 77.13 m <sup>2</sup>
S <sub>2</sub>	8	(0.50 + 0.50)		2.25	= 18.00 m <sup>2</sup>
					= 95.13 m <sup>2</sup>
					@ R 470 = 60/m <sup>2</sup> R. 44768.00

(13) Reinforcement for  
R/c c. work as per  
EIT

foundation in footing.

(i) 8mm dia.

$$S_1 \quad 5 \times 67.25 = 336.25m$$

$$538 \times 0.80 = 430.40m$$

$$S_2 \quad 7 \times 58.72 = 412.44m$$

$$472 \times 1.00 = 472.00m$$

$$S_3 \quad 8 \times 62.85 = 502.80m$$

$$508 \times 1.20 = 603.60m$$

$$S_4 \quad 10 \times 47.43 = 474.30m$$

around band.

$$1668 \times 0.25 = 417.00m$$

plinth band.

$$1668 \times 0.25 = 417.00m$$

Stiffener ring.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S <sub>1</sub>	61	0.95	16		927.20m
S <sub>2</sub>	8	1.06	44		373.12m
					= 586.11m
					@ 0.895 kg/m = 219.61 kg
					@ R 70 = 60/kg - R 149644 = 00/-
(ii) 10mm dia					
F <sub>1</sub>	380	1.35			513m
G <sub>1</sub> B	2	250.00			500m
P.B	2	250.00			500m
					= 1513.00m
					@ 0.65 kg/m = 98.66 kg
					@ R 69.20/kg - R 64914 = 00/-
(iii) 12mm dia					
					Stiffener up to P.L
					main block
S <sub>1</sub>	61	6	2.55		938.30m
					@ 0.888 kg/m = 828.77 kg
					@ R 67 = 60/kg - R 5005 = 00/-
(iv) 16mm dia					
S <sub>2</sub>	8	8	2.55		163.20m
					@ 1.58 kg/m = 257.86 kg
					@ R 68 = 50/kg - R 17664 = 00/-
(14) Carriage of materials					
(i) Stone chips					73.168 m <sup>3</sup>
					@ R 2999.73/m <sup>3</sup> - R 2194175 = 00/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
(ii) Coarse sand				73.16 m <sup>3</sup>	
@ R 2247.10/m <sup>3</sup>					R 164398.00/-
(iii) Local sand				488.04 m <sup>3</sup>	
@ R 256.30/m <sup>3</sup>					R 125085.00/-
(iv) Bricks				78419 Nos.	
@ R 771.30/1000					R 60485.00/-
(15) Extra cost of materials					
(i) Bricks				78419 Nos.	
@ R 382.70/1000					R 30011.00/-
(ii) Cement				838.08 bags	
@ R 2.025/bag					R 1697.00/-
(16) S.f of materials					

(i) Bricks				78419 Nos.	
@ R 521.50/1000					R 40896.00/-
(ii) Local Sand				488.04 m <sup>3</sup>	
@ R 14.20/m <sup>3</sup>					R 6930.00/-
(iii) Coarse Sand				73.16 m <sup>3</sup>	
@ R 17.50/m <sup>3</sup>					R 1286.00/-
(iv) Stone chips				73.165 m <sup>3</sup>	
@ R 60.50/m <sup>3</sup>					R 4426.00/-
Total					R 24974.28.00/-
Less C.P 9.09%					227016.00/-

R 22704.12.00/-  
 Say R 22704.00/-  
 (Twenty two thousand four hundred and four)  
 hundred and one paise only.  
 12/04/2022  
 L.A.E. 506/Kedra  
 Continuation  
 T.A. Piprah  
 12/04/2022

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
J. 8					
1. Materials statement					
actual work done					
put up m.s.					
2.) Payment should					
be made after					
deducting all materials					
cost for labor, labour					
cost & carriage					
charge etc before					
payment.					
3. 9/4/2022					
Actual work done					
measurement - book in					
M. 13. & carriage charge					
check for checking.					