

Sch. XLV—Form No. 134

मापने पुस्तक सं- २६/२०२०-२१  
DIVISION

योजना सं- ०१/२०-२१ SUB-DIVISION

योजना का नाम : प्रसिद्ध २ हागापु  
ऊर्जागत ग्राम पंचायत एकाकी  
में पंचायत सारकार भवन का  
निर्माण कार्य

## Measurement Book

क्रमांकित संज्ञा: No. 117.37,700=40

आधिकारी का नाम : श्री रामनाथ  
साजाकार पंचायत सचिव, एकाकी

Name of Officer पंचायत

Date of first entry

Date of last entry

प्रखण्ड विकास पदाधिकारी  
रदागाछ (किशनगंज)

Name of work—  
 Situation of work—  
 Agency by which work is executed—  
 Date of measurement—  
 No. and date of agreement  
 (These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
Panchayat Sarkar Bhawan in					
Hawakol Panchayat-Hawakol					
Block:- Terhagachh, Dist-					
Kishanganj.					
Agency:- Departmental (Green					
Panchayat Hawakol Terhagachh)					
Record Entry					
Date of measurement —					

(1) Pr. Surface dressing of the  
 ground — — — — —  
 all comp. job —  
 $1 \times 20.10 \text{ m} \times 17.10 \text{ m} = 510.10 \text{ m}^2$

(2) Pr. Efn in excavation in  
 foundation trenches — — — — —  
 all comp. job —

(A) Main Block:-

(i) P.A. (1350 mm width)

x-axis:-  $1 \times 28.97 \text{ m} = 28.97 \text{ m}$

$2 \times 6.18 \text{ m} = 12.36 "$

y-axis-  $4 \times 1.65 \text{ m} = 6.60 "$

47.93 m

Qty.  $47.93 \text{ m} \times 1.35 \text{ m} \times 1.20 \text{ m} = 77.65 \text{ m}^3$

Continuation

c.d. Qty. 77.65 m<sup>3</sup>

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iv) coarse sand	75.37				m <sup>3</sup>
@ ₹	18.57/m <sup>3</sup>			₹	1399.62
(v) local sand	489.582				m <sup>3</sup>
@ ₹	14.27/m <sup>3</sup>			₹	6986.33
					/
				₹	2182603.30
<p>Revised 05.02.2021 SE</p> <p>05.02.2021 (144) Technical Assistant (JE) PRD. Tombach (Kishanganj)</p>					

2nd on A/c Bill

24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry					
Date of measurement —					
① fr. M.S. reinforcement in					
R.C.C Work — in all comp. —					
(a) Band at seal level (main part)					
6 <sup>th</sup> floor —					
8mm $\phi$ Bar —					
	1x 2pc	X 18.20m	=	36.40m	
	2x 2pc	X 6.00m	=	24.00m	
	2x 2pc	X 9.50m	=	38.00m	
	2x 2pc	X 5.00m	=	20.00m	
				118.40m	
(b) Column / stiltline — 12mm $\phi$ Bar					
S <sub>2</sub> — 12mm $\phi$ Bar					
up to parapet —	22 Nos	X 3pc	X 3.35m	=	221.10m
					155.10
up to roof slab —	9 Nos	X 3pc	X 2.35m	=	64.26m
					32.40
for first floor —	29 Nos	X 3pc	X 4.00m	=	348.00m
	29 Nos	X 3pc	X 5.00m	=	435.00m
					1255.86m
(S <sub>1</sub> ) — 16mm $\phi$ Bar —					
for first floor —	8 Nos	X 4pc	X 4.00m	=	128.00m
	8 Nos	X 4pc	X 5.00m	=	160.00m
					288.00m
8mm $\phi$ stirrups —					
S <sub>2</sub> —	22 Nos	X 26pc	X 0.95m	=	543.40m
	9 Nos	X 18pc	X 0.95m	=	153.90m
	29 Nos	X 24pc	X 0.95m	=	661.20m

Continuation  
C-044 = 1358.5026

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) S. chips 10mm = 25.30 m <sup>3</sup>					
@ ₹ 67.04/m <sup>3</sup> —					₹ 1696 = 11
(ii) Coarse sand! - 81.60 m <sup>3</sup>					
@ ₹ 18.57/m <sup>3</sup> —					₹ 1515 = 31
(iii) Local sand! - 65.10 m <sup>3</sup>					
@ ₹ 14.27/m <sup>3</sup> —					₹ 928 = 98
					1
					₹ 2399297 = 67
Add. 1st A/c Bill					
vide Tm B P - (23) —					+ ₹ 2182603 = 30
					₹ 45,81,900 = 97

03/12/2022  
 Technical Assistant JE  
 Pk-D  
 Tehgachhi (Kistanganj)